

CRONOGRAMA FISCO-FINANCEIRO																															
DESCRIÇÃO	R\$ TOTAL	PARCELA 1 (30 d)				R\$ P1	PARCELA 2 (30 d)				R\$ P2	PARCELA 3 (30 d)				R\$ P3	PARCELA 4 (30 d)				R\$ P4	PARCELA 5 (30 d)				R\$ P5	PARCELA 6 (30 d)				R\$ P6
		1	2	3	4		5	6	7	8		9	10	11	12		13	14	15	16		17	18	19	20		21	22	23	24	
SERVIÇOS PRELIMINARES E TÉCNICOS	R\$ 67.961,35					R\$ 33.980,67					R\$ 27.184,54					R\$ 6.796,13					R\$ -					R\$ -					R\$ -
		50,00%					40,00%					10,00%										0,00%					0,00%				
ESTRUTURA	R\$ 7.409,69										R\$ 7.409,69																				
							100,00%																								
BANCADAS	R\$ 146.433,90					R\$ -					R\$ -					R\$ -					R\$ 73.216,95					R\$ 73.216,95					R\$ -
																	50,00%					50%									
PAREDES E DIVISÓRIAS	R\$ 175.860,94					R\$ 17.586,09					R\$ 70.344,38					R\$ -					R\$ 87.930,47					R\$ -					R\$ -
		10,00%					40,00%					50,00%																			
ESQUADRIAS DE MADEIRA	R\$ 25.136,38					R\$ -					R\$ -					R\$ 25.136,38					R\$ -					R\$ -					R\$ -
												100%																			
COBERTURAS	R\$ 138.751,47					R\$ 55.500,59					R\$ 83.250,88					R\$ -					R\$ -					R\$ -					R\$ -
		40%					60%																								
INSTALAÇÕES DE COMBATE A INCÊNDIO	R\$ 892,45					R\$ -					R\$ -					R\$ -					R\$ -					R\$ -					R\$ 892,45
																											100%				
INSTALAÇÕES ELÉTRICAS	R\$ 725,28					R\$ -					R\$ 72,53					R\$ 652,75					R\$ -					R\$ -					R\$ -
							10,00%					90,00%																			
INSTALAÇÕES HIDROSSANITÁRIAS	R\$ 96.393,38					R\$ -					R\$ 24.098,35					R\$ 19.278,68					R\$ 19.278,68					R\$ 19.278,68					R\$ 14.459,01
							25%					20%					20%					20%					15%				
REVESTIMENTOS	R\$ 68.681,19					R\$ -					R\$ 13.736,24					R\$ 27.472,48					R\$ 13.736,24					R\$ 13.736,24					R\$ -
							20%					40%					20%					20%									
PISOS E PAVIMENTAÇÕES	R\$ 167.524,14					R\$ -					R\$ 33.504,83					R\$ 134.019,31					R\$ -					R\$ -					R\$ -
							20,00%					80%																			
CANTONEIRAS , RODAPÉS, SOLEIRAS E PINGADEIRAS	R\$ 5.045,40					R\$ -					R\$ -					R\$ 756,81					R\$ 2.774,97					R\$ 1.513,62					R\$ -
												15,00%					55,00%					30,00%									
ESPELHOS	R\$ 815,22					R\$ -					R\$ -					R\$ -					R\$ -					R\$ -					R\$ 815,22
																											100%				
PINTURA	R\$ 108.227,21					R\$ -					R\$ -					R\$ -					R\$ 32.468,16					R\$ 43.290,88					R\$ 32.468,16
																	30%					40%					30%				
CALÇADA	R\$ 16.769,97					R\$ -					R\$ -					R\$ -					R\$ 3.353,99					R\$ 10.061,98					R\$ 3.353,99
																	20%					60%					20%				
LIMPEZA GERAL E VERIFICAÇÃO FINAL	R\$ 1.283,06					R\$ -					R\$ -					R\$ -					R\$ -					R\$ -					R\$ 1.283,06
																											100,00%				
TOTAL	R\$ 1.027.911,04					R\$ 107.067,36					R\$ 259.601,43					R\$ 214.112,54					R\$ 232.759,47					R\$ 161.098,35					R\$ 53.271,90
% PARCELA	100%					10,42%					25,26%					20,83%					22,64%					15,67%					5,18%
TOTAL ACUMULADO						R\$ 107.067,36					R\$ 366.668,78					R\$ 580.781,32					R\$ 813.540,79					R\$ 974.639,14					R\$ 1.027.911,04
% PARCELA ACUMULADA						10,42%					35,67%					56,50%					79,15%					94,82%					100,00%